



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

29<sup>th</sup> March 2019

Our Reference: 18379:NB464

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING**  
**OLIVINE – STAGE 2 (DONNYBROOK)**

Please find attached our Report No's 18739/R001 to 18379/R006 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in July 2018 and was completed in September 2018.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

Nick Brock

REFER SHEET 1706E 02 U3 FOR CONTINUATION

[illegible]

# Approximate field density test location

RESERVE NO 1 ACTIVE  
OPEN SPACE

EFFER ABOVE R-GT FOR COMITATION

[illegible]

**SMEC**  
Member of the Turbomeca Group  
271-100-119  
10000, 10000, 10000  
10000, 10000, 10000



Olive Estate - Stage 2  
Whitsea City Council  
Road and Drainage  
Layout Plan - 2

9 J2 1700E-02-03



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 18379  
Report No 18379/R001  
Date Issued 16/10/2018  
Tested by AC  
Date tested 05/07/18  
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
Project OLIVINE ESTATE - STAGE 2  
Location DONNYBROOK

Feature EARTHWORKS Layer thickness 200 mm Time: 08:56

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.97	2.01	1.89	1.98	1.97	1.99
Field moisture content %	16.8	19.4	16.1	19.7	18.9	18.3

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.00	1.99	1.97	1.97	1.97	1.98
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	17.5	20.0	16.5	21.0	21.0	20.5

Moisture Variation From Optimum Moisture Content	0.5% dry	0.5% dry	0.5% dry	1.0% dry	2.0% dry	2.0% dry
--------------------------------------------------	----------	----------	----------	----------	----------	----------

Density Ratio ( R <sub>HD</sub> )	%	98.5	101.0	96.0	100.5	100.0	101.0
-----------------------------------	---	------	-------	------	-------	-------	-------

Material description

No 1 - 6 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards Accredited for compliance to ISO/IEC 17025 Accreditation No 9909

Approved Signatory Justin Fry

AVRLOT HILF V1.10 MAR 13



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 18379  
Report No 18379/R002  
Date Issued 16/10/2018

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
Project OLIVINE ESTATE - STAGE 2  
Location DONNYBROOK

Tested by AC  
Date tested 05/07/18  
Checked by JHF

Feature EARTHWORKS Layer thickness 200 mm Time: 09:12

#### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.87	1.98	1.86	1.97	1.95	1.96
Field moisture content %	20.3	22.3	21.7	17.9	21.3	22.4

#### Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	1.88	1.98	1.94	1.95	1.95	1.95
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	21.0	20.0	20.0	20.5	21.0	20.0

Moisture Variation From Optimum Moisture Content	0.5% dry	2.5% wet	2.0% wet	2.5% dry	0.5% wet	2.5% wet
-----------------------------------------------------	-------------	-------------	-------------	-------------	-------------	-------------

Density Ratio ( $R_{HD}$ )	%	99.5	100.0	95.5	100.5	100.0	100.5
----------------------------	---	------	-------	------	-------	-------	-------

#### Material description

No 7 - 12 Clay Fill



The results of the tests, calibrations  
and/or measurements included in  
this document are traceable to  
Australian/National standards  
Accredited for compliance to  
ISO/IEC 17025  
Accreditation No 9909

*Justin Fry*

Approved Signatory Justin Fry

AVRLOT.HILF V1.10 MAR 13



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 18379  
Report No 18379/R003  
Date Issued 28/03/2019  
Tested by AC  
Date tested 12/07/18  
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
Project OLIVINE ESTATE - STAGE 2  
Location DONNYBROOK

Feature **EARTHWORKS**

Layer thickness

200 mm

Time: 08:47

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.64	1.72	1.67	1.71	1.61	1.67
Field moisture content %	13.5	18.0	18.1	19.7	16.8	20.0

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	1.66	1.73	1.68	1.72	1.63	1.69
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	16.0	20.5	20.5	21.5	19.0	22.5

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.0% dry	2.0% dry	2.5% dry
--------------------------------------------------	----------	----------	----------	----------	----------	----------

Density Ratio ( $R_{HD}$ )	%	99.0	99.0	99.5	99.5	98.5	99.0
----------------------------	---	------	------	------	------	------	------

Material description

No 13 - 18 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025 Accreditation No 9909

Approved Signatory Justin Fry

AVRLOT HILF V1.10 MAR 13



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 18379  
Report No 18379/R004  
Date Issued 28/03/2019  
Tested by AC  
Date tested 12/07/18  
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
Project OLIVINE ESTATE - STAGE 2  
Location DONNYBROOK

Feature **EARTHWORKS**

Layer thickness 200 mm

Time: 08:48

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	22	23	24
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	2.04	1.97	2.04	2.00	2.10	2.04
Field moisture content %	17.9	18.9	17.9	18.7	18.9	19.8

Test procedure AS 1289.5.7.1

Test No	19	20	21	22	23	24
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.05	2.00	2.05	2.01	2.10	2.10
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	20.5	21.5	20.5	21.0	21.0	22.0

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.5% dry	2.0% dry	2.0% dry
--------------------------------------------------	----------	----------	----------	----------	----------	----------

Density Ratio ( $R_{HD}$ )	%	99.5	98.5	99.5	99.5	100.0	97.5
----------------------------	---	------	------	------	------	-------	------

Material description

No 19 - 24 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards  
Accredited for compliance to ISO/IEC 17025  
Accreditation No 9909

Approved Signatory Justin Fry

AVRLÖT HILF V1.10, MAR 13



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 18379  
Report No 18379/R005  
Date Issued 28/03/2019

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
Project OLIVINE ESTATE - STAGE 2  
Location DONNYBROOK

Tested by AC  
Date tested 31/07/18  
Checked by JHF

**Feature** EARTHWORKS

Layer thickness

200 mm

Time: 11:18

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	25	26	27	28	29	30
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	2.00	2.09	1.89	1.97	2.14	1.95
Field moisture content %	21.6	25.1	26.5	23.8	22.4	22.0

Test procedure AS 1289.5.7.1

Test No	25	26	27	28	29	30
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.05	2.15	1.95	2.05	2.20	2.00
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	24.0	27.5	29.0	26.0	25.0	24.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.5% dry	2.0% dry	2.5% dry	2.5% dry
--------------------------------------------------	----------	----------	----------	----------	----------	----------

Density Ratio ( $R_{HD}$ )	%	97.5	97.0	96.5	96.0	97.5	97.0
----------------------------	---	------	------	------	------	------	------

Material description

No 25 - 30 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025  
Accreditation No 9909

Approved Signatory Justin Fry

AVRLOT HILF V1.10 MAR 13



## COMPACTION ASSESSMENT

### CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 18379  
Report No 18379/R006  
Date Issued 28/03/2019  
Tested by AC  
Date tested 31/07/18  
Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
Project OLIVINE ESTATE - STAGE 2  
Location DONNYBROOK

Feature **EARTHWORKS**

Layer thickness

200 mm

Time: 11:20

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	31	32	33	34	35	36
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	2.05	2.02	2.11	1.99	1.99	2.02
Field moisture content %	20.1	22.8	20.2	19.7	23.2	20.2

Test procedure AS 1289.5.7.1

Test No	31	32	33	34	35	36
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.10	2.05	2.15	2.05	2.05	2.00
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	22.5	25.0	22.5	21.5	25.5	22.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.0% dry	2.0% dry	2.0% dry	2.5% dry
--------------------------------------------------	----------	----------	----------	----------	----------	----------

Density Ratio ( $R_{HD}$ )	%	97.5	98.0	98.0	97.0	97.5	101.0
----------------------------	---	------	------	------	------	------	-------

Material description

No 31 - 36 Clay Fill



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/National standards. Accredited for compliance to ISO/IEC 17025  
Accreditation No 9909

*Justin Fry*

Approved Signatory Justin Fry

AVRLOT-HILF V1.10 MAR 13