



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

10th November 2021

Our Reference: 21209:NB1096

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
OLIVINE – STAGE 13 (DONNYBROOK)**

Please find attached our Report No's 21209/R001 to 21209/R003 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in July 2021.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to be 'Nick Brock', written over a light blue circular stamp.

Nick Brock

FIGURE 1




Approximate field density test location

LEGEND: LAYOUT PLAN
ALL PROPOSED, FUTURE & EXISTING SERVICE LOCATIONS ARE SHOWN INDICATIVELY

	STORMWATER DRAIN, PIT & PROPERTY INLET
	MAIN DRAIN
	SWALE DRAIN
	SEWER & MAINTENANCE STRUCTURES
	HOUSE DRAIN
	ELECTRICITY (U/GROUND)
	ELECTRICITY (O/HEAD)
	GAS
	TELSTRA
	OPTIC FIBRE
	WATER
	RECYCLE WATER
	AG DRAIN
	SERVICE CONDUITS
	TACTILE PAVERS
	EXISTING STORMWATER DRAIN
	EXISTING MAIN DRAIN
	EXISTING SWALE DRAIN
	EXISTING SEWER & MAINTENANCE STRUCTURES
	EXISTING HOUSE DRAIN
	EXISTING ELECTRICITY (UNDER GROUND)
	EXISTING ELECTRICITY (OVERHEAD)
	EXISTING GAS
	EXISTING TELSTRA
	EXISTING OPTIC FIBRE
	EXISTING WATER
	EXISTING RECYCLED WATER
	EXISTING AG DRAIN
	EXISTING SERVICE CONDUITS
	EXISTING TACTILE PAVERS
	FUTURE STORMWATER DRAIN
	FUTURE MAIN DRAIN
	FUTURE SWALE DRAIN
	FUTURE SEWER & MAINTENANCE STRUCTURES
	FUTURE HOUSE DRAIN
	FUTURE ELECTRICITY (UNDER GROUND)
	FUTURE ELECTRICITY (OVERHEAD)
	FUTURE GAS
	FUTURE TELSTRA
	FUTURE OPTIC FIBRE
	FUTURE WATER
	FUTURE RECYCLED WATER
	FUTURE AG DRAIN
	FUTURE SERVICE CONDUITS
	FUTURE TACTILE PAVERS
	ZERO LOT LINES
	EXISTING SURFACE LEVEL
	FINISHED BUILDING LEVEL
	FINISHED RIDGE LINE LEVEL
	CHANGE
	TOP OF RETAINING WALL LEVEL
	BOTTOM OF RETAINING WALL LEVEL
	EXISTING RETAINING WALL
	RETAINING WALL
	FUTURE RETAINING WALL
	STRUCTURAL FILL > 200mm DEEP
	EXISTING STRUCTURAL FILL > 200mm DEEP
	CUT > 200mm DEEP
	DIRECTION OF FALL
	OVERLAND FLOW
	GRADED IN DIRECTION OF FALL TO LEVEL INDICATED
	EDGE STRIP, SUBSOIL DRAIN, NO ROAD SIGN & BARRIER
	EXISTING TREE TO BE RETAINED
	EXISTING TREE TO BE REMOVED
	PERMANENT SURVEY MARK
	TEMPORARY BENCH MARK
	PROPOSED DRIVEWAY & FOOTPATH
	PROPOSED INDUSTRIAL DRIVEWAY
	PROPOSED SHARED FOOTPATH
	PROPOSED ROAD PAVING
	EXISTING ROAD PAVING

WARNING
EXISTING 3249 AND 4060 APA GAS TRANSMISSION PIPELINES IN VICINITY OF WORKS. CONTRACTOR TO REFER TO APA CONDITIONS. WRITTEN APPROVAL FROM APA IS REQUIRED FOR ANY WORKS WITHIN THE GAS TRANSMISSION EASEMENT.



WARNING
BEWARE OF UNDERGROUND SERVICES
The locations of underground services are approximate only and their exact position should be known on site. No guarantee is given that all existing services are shown. Locate all underground services before commencement of works. [DAL. 1100 BEFORE YOU DIG.](http://DAL.1100.com.au)
www.1100.com.au



SPLAY #	SPLAY PIPE INFORMATION			IP	
	CENTRE RADIUS (m)	ARC LENGTH (m)	TANGENT LENGTH (m)	EASTING	NORTHING
A-B	33.7	20.328	10.484	29.49*	323319.92
					5844150.81

ISSUED FOR CONSTRUCTION

DESIGN	APPROVAL	All setting out should be carried out in accordance with MPA/Council's standard drawings or as nominated on hard copy plans provided by SMEC. Any digital information supplied by this office is for information only. Any discrepancies should be discussed with the superintendent.	TITLE	NAME
MADES	AB		DRAFTER	M.Angay
			DESIGNER	M.Angay
			CHECKED	K.Moore
			AUTHORISED	A.Burrows
		REFERENCE No. 1		
		REFERENCE No. 2		



SMEC
Member of the Surlana Jurong Group
ABN 47 965 475 149
Colles Square, Tower 4, Level 20, 727 Colles St
Melbourne, VIC 3008
Ph 03 9514 1500

mirvac

Olivine Estate - Stage 13
Whittlesea City Council
Road and Drainage
Layout Plan

MELBOURNE REF: 8 M2
PROJECT DRAWING No: 1700E-13-02
SHEET No: 02 of 19
JOB No: 0



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21209
Report No 21209/R001
Date Issued 22/09/2021

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	OLIVINE - STAGE 13	Date tested	26/07/21
Location	DONNYBROOK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:32
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.86	1.83	1.88	1.89	1.88
Field moisture content	%	29.2	22.9	25.9	28.6	30.2

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.89	1.85	1.89	1.90	1.89
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	27.0	24.0	29.0	28.5	33.0

Moisture Variation From Optimum Moisture Content	2.0% wet	1.0% dry	2.5% dry	0.0%	2.5% dry	2.5% dry
--------------------------------------------------	----------	----------	----------	------	----------	----------

Density Ratio (R _{HD})	%	98.5	99.0	99.5	99.5	99.5	98.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21209
 Report No 21209/R002
 Date Issued 22/09/2021

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	OLIVINE - STAGE 13	Date tested	27/07/21
Location	DONNYBROOK	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:47
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m³	1.96	1.87	1.87	1.90	1.91	1.92
Field moisture content %	21.3	25.0	21.9	23.1	23.4	19.8

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m³	1.99	1.89	1.89	1.93	1.90	2.02
Adjusted Peak Converted Wet Density t/m³	-	-	-	-	-	-
Optimum Moisture Content %	23.5	22.5	20.0	24.5	25.5	17.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% wet	2.0% wet	1.5% dry	2.0% dry	2.5% wet
--------------------------------------------------	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	98.5	99.0	99.0	98.0	100.0	95.0
-----------------------------------------	----------	-------------	-------------	-------------	-------------	--------------	-------------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 21209
Report No 21209/R003
Date Issued 22/09/2021

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	OLIVINE - STAGE 13	Date tested	28/07/21
Location	DONNYBROOK	Checked by	JHF

Feature	STRUCTURAL FILL	Layer thickness	200 mm	Time: 10:48
---------	-----------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m ³	2.03	1.95	1.93	-	-
Field moisture content	%	30.2	22.7	27.9	-	-

Test procedure AS 1289.5.7.1

Test No	13	14	15	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m ³	2.07	1.98	1.95	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	28.0	20.0	25.5	-	-

Moisture Variation From Optimum Moisture Content	2.0% wet	2.5% wet	2.5% wet	-	-	-
--------------------------------------------------	----------	----------	----------	---	---	---

Density Ratio (R _{HD})	%	98.0	98.5	99.0	-	-
-----------------------------------	---	------	------	------	---	---

Material description

No 13 - 15 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
Accredited for compliance with
ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry